



Construction Meeting Agenda - #54 - November 6th, 2014 **Spokane Convention Center Completion Project**

- Construction Progress

1. Site Work/Utilities

1. Land Expressions is installing landscaping along the Division Street Hill climb.
2. Concrete curbing and island have been complete at the round-about. Finish grading for the asphalt paving at the new has started today. Grading will be complete by Monday and we will be on the schedule for paving starting Tuesday morning. Paving schedule is tentative.
3. Four more benches have been placed on site. Pour for these will occur tomorrow.

2. Sector A (Meeting Rooms)

1. Ceiling rough in for lighting in the lower level meeting rooms will be complete by the end of the week. Low voltage rough-in will begin next week in these areas. The Prefunction area rough-in, grid system, and hard lid have all been installed. Rough-in for the Wayfinding monitors has also been completed.
2. Caruso Floors tile installation is ongoing in the bathrooms. The floors have all been placed. The wall tiling is ongoing. Grout will begin next week.
3. Glazing for the upper level meeting rooms was partially installed. The remaining framing has been installed in this area now and glass install is next.
4. Elevator #2 install is ongoing. This will be complete this week. Escalator #2 install is ongoing. Glass rail install will begin Monday.
5. Garco poured more risers, planter walls and another landing at the Riverside steps. There are 7 more risers that need to be poured to complete this area.
6. The remaining precast panels for the Sector A will be installed next week.
7. Krueger is installing insulation and pavers along terrace portion of the green roof.

3. Sector B & C (Exhibit Hall/Ballroom/Riverside)

1. The spandrel panels for the upper glazing at the exhibition hall are being cut and installed. The glazing for the panels will follow.
2. PCI's framing for the soffit areas in the Riverside Overlook is nearly complete. Sheetrock installation is ongoing.
3. Scaffolding for the Lower Riverside Overlook is complete. Apollo has completed the ductwork for this area and insulation is being installed. PCI is hanging wires to begin framing the soffit this weekend.
4. Framing for the curtain walls along the Overlook is complete. Glazing Deliveries for this area will be next week.
5. Patio walls along the North side of the ballroom are complete.

6. Cobra is currently installing the metal panels along the East Ex Hall wall. This will be complete by tomorrow afternoon.
7. Curtain Wall Framing has been installed along the Ballroom Lobby.

4. Sector D & E (Back of House/Storage Area)

1. Wall fur out has been completed in the security office. Mechanical/Electrical rough-in is ongoing.
2. Structural steel for the Division Street Stair has been installed. Decking is also complete. Forming for the stairs and concrete pour will occur next week.

5. Work in Existing Ex-Hall/Concessions/Promenade areas

1. Garco's reconstruction in Concession areas A & B is ongoing. Plumbing has cored through the slab for their floor drains. Stud framing is ongoing. The box for the freezer has been installed. The layout for the compressor is TBD. Josh to get with Centerplate rep to confirm placement.
2. Floor demolition in the new bathroom at the riverside hall is complete. Electrical and plumbing rough in will begin next week.
3. New windows for the Promenade have been made. Further demo for the windows to follow. The walls along the Promenade are complete with sheetrock and tape.
4. Garco will be back in the Exhibit Hall for structural upgrades on the existing wall on Monday and Tuesday.