



Construction Meeting Agenda - #61 - December 23rd, 2014 **Spokane Convention Center Completion Project**

- **Construction Progress**

1. Site Work/Utilities

1. The last portion of the pedestrian link was poured yesterday.

2. Sector A (Meeting Rooms)

1. Painting has been completed up to the escalators in the Prefunction Lobby.
2. Carpet is nearly complete around the Prefunction Lobby.
3. Beauty cap install is ongoing along the Upper Meeting Rooms glass. There are just a few pieces left to install.
4. Escalator #2 install is complete. Inspection for this will be tomorrow.
5. Krueger is complete with insulation and pavers along terrace portion of the green roof.
6. Marlin's glass rail is installed along the terrace roof. They are working on installing the electrical for the railing today.
7. PCI has finished installing the wood wall paneling along the outside of the Lower Meeting Rooms. Stainless steel base install is ongoing.
8. Waterproofing the planters along the green roof and Riverside steps has been completed. Soil & fill for all the planters is ongoing.

3. Sector B & C (Exhibit Hall/Ballroom/Riverside)

1. Structural caulking of the vertical mullions on the Overlook glazing is ongoing.
2. Carpet install is ongoing in the Riverside Hall.
3. Garco's install of the Terrazzo Stairs is complete on the Meeting Room Stairway. These just need to be caulked. The Centennial Stairway is nearly complete. Just the landing is left to be installed. This will be followed by the Overlook Stairway.
4. Glazing at the radius wall is ongoing.
5. The new Ex Hall operable wall is being painted today.
6. Glass handrail and railing install is ongoing in the Overlook.
7. PCI is taping the Ballroom Prefunction Lobby Ceiling. Painting to follow.
8. Doors for the Ballroom have been hung.
9. PCI's install of the Acoustical Wood Paneling outside the Ballroom is ongoing.

4. Sector D & E (Back of House/Storage Area)

1. Walls have been painted in the security office. Countertops to follow.
2. Kone's work on the Freight Elevator is nearly completed.
3. Install of the guardrail along the Loading Dock is ongoing.

5. Work in Existing Ex-Hall/Concessions/Promenade areas

1. Garco's reconstruction in Concession areas A & B is ongoing. Drywall & taping is completed in A & B. Electrical rough-in in the ceiling in B is ongoing.
2. Drywall & taping install has been completed in the new Riverside Women's Restroom. Painting to follow.
3. Cobra is finished installing the Metal Panel 2 on the outside of the Upper Meeting Rooms. Trim on the upper portion of the panels just needs to be installed. Stainless Steel Base install is also ongoing.