



## **Construction Meeting Agenda - #37 - July 10, 2014** **Spokane Convention Center Completion Project**

### **Construction Progress**

#### - **Site Work/Utilities**

- The irrigation and plantings for the bed along Spokane Falls Blvd. will be complete today.
- The remaining work at the Double Tree entrance has been placed on hold until a resolution is in place between SPFD and the Double Tree.
- Land Expressions is going to lay out the overlook railings today and Garco will begin forming for concrete next week.

#### - **Sector A (Meeting Rooms)**

- The slab on grade for the lower meeting room area has been poured and rough in for ceiling hung materials is being completed. Fireproofing will begin next week in this area.
- The electrical rough in and reinforcing steel for the upper meeting room slab is being completed. This will pour 7-14-14 at 6 am due to the high temperatures.

#### - **Sector B & C (Exhibit Hall/Ballroom)** –

- The concrete stairs and landings have been poured for stair 323 and the stair is now available for use.
- The shoring for the ground level parking area has been removed. The fencing will remain until the storm drain work and re-paving has been completed.
- The 2<sup>nd</sup> slab on grade pour for the ballroom (B7-B3) was completed yesterday. Ceiling rough in for the operable partitions and steel stud wall track will begin Monday. Fireproofing will follow.
- Fireproofing in the ballroom (B10-B7) is being installed and should be complete in this area by tomorrow.
- Clips for the curtain wall and motorized shades are being installed on the Ex Hall custom truss. Prep for intumescient paint is ongoing and the painting will begin next week.
- The last 2 roof trusses for the Ex hall roof are being installed and decking will follow.
- Krueger is working on PVC roofing at the Ex Hall high roof. This work should be complete in the next week and a half.

- The remaining bolts for the custom truss along the Riverside area are being installed. Once the bolts are complete, the shoring can be removed (next week).

- **Sector D & E (Back of House/Storage Area) –**

- Reinforcing steel for the upper slab in sector D is being placed and the concrete pour for this area will take place 7-16-14 at 6 AM.
- Slab on grade for sector D will be placed 7-15-14 at 6 AM
- Remaining foundation and walls for the buttresses will be placed once the mechanical units are moved back in this area. Excavation should begin late next week.