



Construction Meeting Agenda - #38 - July 17, 2014 **Spokane Convention Center Completion Project**

- Construction Progress

- Site Work/Utilities

- The remaining work at the Double Tree entrance has been placed on hold until a resolution is in place between SPFD and the Double Tree.
- Overlook railing for the 3 river overlooks has been laid out. Garco has removed hand railing at stormwater outlet and will be cutting concrete next week. Layout for the concrete work will begin next week.
- Stone Creek will be back on site Monday to begin stormwater utility install back in sector C/D. They will then move west to the work at stair 323 and then on to the loading dock.

- Sector A (Meeting Rooms)

- Fireproofing in the lower level meeting room area is ongoing and should be complete by Friday or Monday. Wall framing and ceiling rough in for electrical/mechanical trades.
- Upper meeting room slab was poured Monday. Clips for fire protection, HVAC ductwork, electrical and operable partitions are being installed before the fire proofing begins.
- Krueger will be moving over to the Sector A high roof mid week next week to start insulation/roofing.
- Sloped portion of future stair at the west end of Sector A was poured yesterday. Footing drain is being installed and backfill will begin for the start of the stair concrete.

- Sector B & C (Exhibit Hall/Ballroom) –

- Ceiling clips for the mechanical/electrical and operable partitions are being installed in the B3-B7 ballroom area. Fireproofing is also being installed in this area.
- Fireproofing in the ballroom (B10-B7) has been completed and framing and drywall has started back up.
- Clips for the curtain wall and motorized shades have been installed on the custom truss and intumescent paint has begun. Finish painting will begin late next week.

- The remainder of the steel for the sector C high roof has been installed as well as the decking. Parapet framing is being completed to allow the roofers to finish up.
- The remaining bolts for the custom truss along the Riverside area have been installed and the shoring is being removed.
- The install of the structural steel at the eyebrow roof at the existing mechanical mezzanine will start this afternoon.
- Support steel for the new electrical generator on the riverside roof will be on site next week. The generator is shipping the 18th of this month.

Sector D & E (Back of House/Storage Area) –

- The upper slab in sector D was poured yesterday. Shoring removal will begin next week.
- Slab on grade for sector D was placed Tuesday. Mechanical units and exhaust fans have been moved back in this area. The remaining pour for the ramp will take place as soon as possible.
- Remaining foundation and walls for the buttresses will start to be excavated/formed starting today or Monday.
- Security office CMU should be complete by mid next week.