



Construction Meeting Agenda - #39 - July 24, 2014 **Spokane Convention Center Completion Project**

- Construction Progress

- Site Work/Utilities

- The remaining work at the Double Tree entrance has been placed on hold until a resolution is in place between SPFD and the Double Tree.
- Overlook railing for the 3 river overlooks has been laid out. Garco has removed hand railing at stormwater outlet and the concrete has been cut. Pour for the overlooks will occur tomorrow.
- Layout and utility locate for the stormwater system near the back of house areas is complete. Stone Creek will be on site Monday to begin this work.

- Sector A (Meeting Rooms)

- Fireproofing in the lower level meeting room area is complete. Wall framing and ceiling rough in for electrical/mechanical trades is ongoing.
- Krueger has loaded materials on the high roof in this area and will begin insulation install today.
- Curtain wall framing is being installed along the North side of the building.
- Ceiling rough in for the operable partition, mechanical hangers and fire sprinklers is ongoing at the 2nd level meeting rooms. Fireproofing will take place once the roof is complete.

- Sector B & C (Exhibit Hall/Ballroom/Riverside) –

- Ceiling clips for the mechanical/electrical and operable partitions are being installed in the B3-B7 ballroom area. Fireproofing is also nearly complete in this area.
- Fireproofing in the ballroom (B10-B7) has been completed and framing and drywall is in progress.
- Clips for the curtain wall and motorized shades have been installed on the custom truss and intumescent paint is ongoing. Finish painting will begin today or tomorrow.
- The install of the structural steel at the eyebrow roof at the existing mechanical mezzanine is complete. Decking is being installed.

- Support steel for the new generator at the riverside roof is being installed today. Generator should be set this afternoon.

- The temp wall at the existing Riverside will be framed and sheeted by Friday. Taping will begin today. Riverside area will be cleaned up by end of day Friday for events. Finish taping/painting will continue Wednesday when events are moved out.

- Ceiling grid in Riverside hall has been removed.

Sector D & E (Back of House/Storage Area) –

- Shoring has been removed under the loading dock section in this sector.

- The ramp at the ground floor was poured yesterday.

- Excavation and forming for the remaining buttress foundations and walls has begun. -

- Remaining slab in sector D will be poured when these walls are complete.