



Construction Meeting Agenda - #41 - August 7th, 2014 **Spokane Convention Center Completion Project**

- **Safety**

Mike Gamble to Discuss

- **Construction Progress**

- **Site Work/Utilities**

- Land Expressions will be back next week to plant the remaining plants at the Admin area on the west end of the site and finish up the planter at Washington Street.
- Stone Creek has continued the storm water utility work in the back of house area in Sector D/C. They will move from East to West until they get to the Double Tree Loading Dock. They are also completing the fire water tie in at the riser room in the meeting room area.

- **Sector A (Meeting Rooms)**

- Wall framing and ceiling rough in for electrical/mechanical trades is ongoing in the lower level meeting rooms.
- Krueger has completed the high roof in Sector A.
- Curtain wall framing has been installed along the North side of the meeting rooms. Glass will be arriving in approximately 2-3 weeks.
- Ceiling Rough-In for the upper level meeting rooms is complete. Fireproofing of the deck and beams at the high roof has begun and will last approximately 4 days.

- **Sector B & C (Exhibit Hall/Ballroom/Riverside)**

- Ceiling Isolation hangers and hat track is being installed for the plywood ceiling in the ballroom. The framing will last approximately 1 more week. Electrical cable trays and wire will follow.
- Fireproofing in Sector C is complete.
- Intumescent painting on the custom truss is finished and has been inspected. Finish painting has also been completed. Curtain wall framing is ongoing.
- The temporary wall in the Riverside hall is taped and painted.
- Slab pour for portion of slab at the escalators will take place Monday. Remaining Slab will be complete after radius footing has been dug/formed and poured.

- **Sector D & E (Back of House/Storage Area)**

- Concrete slab-on-grade connecting the ballroom to Sector D BOH slab was poured. The remaining slab will be poured when the fire riser is installed.

- The remaining structural steel for the mezzanine deck was installed Monday. Decking and studs are being installed now. Pour for this deck will be next Monday.
- Asphalt waterproofing membrane is being installed on the upper slab area. The topping slab in this area will be poured Wednesday.