



Construction Meeting Agenda - #44 - August 28th, 2014 **Spokane Convention Center Completion Project**

- Construction Progress

- Site Work/Utilities

- Land Expressions finished planting the remaining plants at the Admin area on the west end of the site and also finished the planter at Washington Street. The handrails for the trail overlooks are in fabrication now. They will bring down each handrail set as each landing is completed. This should be completed 9-22-14.
- Stone Creek has continued the storm water utility work in the back of house area in Sector D/C. They have moved from East to West and have completed the work around the radius footing wall and stair 323. They are currently installing the fire and FDC lines at the east end of Sector C.
- Inland Asphalt sent over a quote for the repairs of the centennial trail. This is being reviewed to decide which option to move forward with.
- Benches will be delivered to the site today.

- Sector A (Meeting Rooms)

- Wall framing and ceiling rough in for electrical/mechanical trades is ongoing in the lower level meeting rooms. The framing, electrical, and plumbing inspection have been completed, and close-up of the walls began yesterday.
- Curtain wall framing has been installed along the North side of the meeting rooms. Glass will be arriving on September 11th.
- Wall framing is ongoing in the upper meeting rooms right now.
- Structural steel columns have been installed along the West & North end of the overlook. Structural steel will be completed after the stairs and escalators have been installed in this area.

- Sector B & C (Exhibit Hall/Ballroom/Riverside)

- Electrical conduits and wire are being pulled in the ballroom ceiling. PCI is currently placing insulation and plywood on the ceiling.
- The track for the operable walls has been completed in all areas except for the Exhibit Hall. Structural supports for the track are being installed this week.
- Curtain wall framing on the custom truss is complete. Glass will begin showing up around the 3rd week of September.
- Slab pour for the upper overlook riverside area was poured. The lower level overlook was also poured on Monday.

- The radius footing wall was formed and also poured. Grading has been completed around the footing to allow for the last concrete pour for the ballroom next Tuesday.
- Fireproofing is complete on the roof trusses in the Ex Hall level.

- **Sector D & E (Back of House/Storage Area)**
 - Fire riser has been installed in the mechanical room. Remaining slab pour was completed on Monday at the West Boardroom.
 - The remaining mezzanine deck was poured. Asphalt waterproofing membrane will finish today on this deck with a topping slab to be placed afterward.
 - The barrier wall up on the loading dock level was formed and poured at the staging area.
 - Stair 151 stairs have been installed. Waiting on the railings to be delivered and then installed. Pour for these stairs has been completed, as well as the roof machine room for the freight elevator.

- **Work in Existing Ex-Hall/Concessions/Promenade areas**
 - Apollo has nearly completed the demo and replacement of main ductwork at the East end of the Ex Hall. This should be completed by the end of today.
 - Garco's demo in Concession area A is ongoing. The overhead coiling door was removed Monday, and masonry infill is taking place.
 - Garco and PCI have installed the pony walls as well as the decking for the new slab pour. Structural steel has also been installed and decking will be placed over top today. Slab pour will take place next Wednesday.
 - The glazing and curtain wall have been removed, and PCI finished framing permanent wall along this area.