



Construction Meeting Agenda - #45 - September 4th, 2014 **Spokane Convention Center Completion Project**

- Construction Progress

- Site Work/Utilities

- The handrails for the trail overlooks are in fabrication now. They will bring down each handrail set as each landing is completed. This should be completed 9-22-14.
- Stone Creek has continued the storm water utility work in Sector A. After, they will move to complete the North side of Sector C and then move east towards Sector D.

- Sector A (Meeting Rooms)

- Wall framing and ceiling rough in for electrical/mechanical trades is ongoing in the lower level meeting rooms. The framing, electrical, and plumbing inspection have been completed, and close-up of the walls is ongoing.
- Curtain wall framing has been installed along the North side of the meeting rooms. Glass will be arriving on September 11th. Curtain wall framing for the upper level will be arriving today for installation.
- Wall framing is ongoing in the upper meeting rooms right now.
- Delivery of Escalator #2 will occur next Wed, Thurs, & Fri with two trucks per day.

- Sector B & C (Exhibit Hall/Ballroom/Riverside)

- Electrical conduits and wire are being pulled in the ballroom ceiling. PCI is currently placing insulation and plywood on the ceiling.
- Curtain wall framing on the custom truss is complete. Glass will begin showing up around the 3rd week of September.
- Curtain wall framing has been installed along the North side of the ballroom. Glass will be arriving on September 11th.
- The last concrete pour east of the radius footing was poured Tuesday.
- Structural steel is nearly finished being installed along all ends of the overlook. Decking for the remainder of the roof will begin today.

- Sector D & E (Back of House/Storage Area)

- Fire riser has been installed in the mechanical room. Remaining slab pour was completed last Monday at the West Boardroom. Framing is nearly complete for this area.
- Asphalt waterproofing membrane for the mezzanine deck was finished, and the topping slab was poured today. Fireproofing and columns wraps just remain on this level.
- Stair 151 stairs have been installed. The railings have been delivered, but need to be painted and installed.

- Fill for the buttress walls will begin to be brought on site next Tuesday.
- Garco is currently grading and cutting asphalt in the parking garage. This should be complete in a couple weeks.

- **Work in Existing Ex-Hall/Concessions/Promenade areas**
 - Apollo has completed the demo and replacement of main ductwork at the East end of the Ex Hall.
 - Garco's demo in Concession area A is ongoing. The overhead coiling door was removed last Monday, and masonry infill is taking place.
 - Slab pour was completed yesterday for the promenade area.
 - The glazing and curtain wall have been removed, and PCI finished framing permanent wall along this area. PCI will begin framing steel stud walls on Monday. The temporary access through the promenade will be ready by Monday as well.