



## **Construction Meeting Agenda - #46 – September 11<sup>th</sup>, 2014** **Spokane Convention Center Completion Project**

### - **Construction Progress**

#### - **Site Work/Utilities**

- The handrails for the trail overlooks are in fabrication now. They will bring down each handrail set as each landing is completed. This should be completed 9-22-14.
- Stone Creek has nearly completed the storm water utility work in Sector A. After, they will move east towards Sector D and then move to complete the North side of Sector C.

#### - **Sector A (Meeting Rooms)**

- Wall framing and ceiling rough in for electrical/mechanical trades is ongoing in the lower level meeting rooms. Close-up of the walls is ongoing.
- Curtain wall framing has been installed along the North side of the meeting rooms. Glass will be arriving today. Curtain wall framing for the upper level is almost completely installed.
- Wall framing is ongoing in the upper meeting rooms right now.
- Delivery of Escalator #2 occurred yesterday and will continue today and Monday with two trucks per day.

#### - **Sector B & C (Exhibit Hall/Ballroom/Riverside)**

- Electrical conduits and wire have been pulled in the ballroom ceiling. PCI is currently placing insulation and plywood on the ceiling along with sheet rocking and taping.
- Glass will begin showing up for the custom truss around the 23<sup>rd</sup> of September.
- Glass has begun installation along the North side of the ballroom. This should be completed by this Saturday.
- Structural steel is finished being installed along all ends of the overlook. Decking for the remainder of the roof is nearly complete.

#### - **Sector D & E (Back of House/Storage Area)**

- Fireproofing has been completed on the mezzanine level and more columns wraps will be poured today.
- Waterproofing on the buttress wall has been completed.
- The railings on Stair 151 have been installed.
- Fill for the buttress walls started being brought on site Tuesday. This will continue through next week.
- Garco has completed grading and cutting asphalt in the parking garage. This will be poured today.

- **Work in Existing Ex-Hall/Concessions/Promenade areas**
  - Paint for the main ductwork at the East end of the Ex Hall will begin shortly.
  - Garco's demo in Concession area A & B is ongoing. Masonry infill has been completed.
  - PCI finished framing permanent wall along the promenade. They are nearly finished with the 2 hour fire wall drywall. Also, PCI is almost complete with framing steel stud walls along this area. Garco has some more demo work in here for PCI & Energized Electric.