



## **Construction Meeting Agenda - #49 – October 2<sup>nd</sup>, 2014** **Spokane Convention Center Completion Project**

### **- Construction Progress**

#### **1. Site Work/Utilities**

1. The handrails for the trail overlooks are complete. There are a few areas that need to be touched up.
2. Stone Creek has completed installing catch basins, as well as the oil water separator at the Double Tree Loading Dock area. They have finished installing storm and sewer drainage underneath the Riverside Overlook in Sector B, and now are moving East to finish up and tie into their system on the far east end.
3. Land Expressions will be on site October 6<sup>th</sup> to begin installing irrigation and topsoil on the East end of the site (Division St. Hill climb).

#### **2. Sector A (Meeting Rooms)**

1. Ceiling rough in for electrical/mechanical trades is almost finished in the lower level meeting rooms. Close-up of the interior meeting room walls is complete. Priming and finish paint in these has begun.
2. Glazing is ongoing on the lower level meeting rooms. There are only a few panels left to be installed. Glass for the upper level will be arriving October 3<sup>rd</sup>.
3. Wall framing is ongoing in the upper meeting rooms right now. Sheet rock has been stocked and will start being hung today.
4. Escalators #2 has been lifted and set in place. Further installation of the escalator is ongoing.
5. One of the planter boxes on the west end has been poured. The 2<sup>nd</sup> planter box will be poured today along with the shotcrete of the structural slab at the North stair.

#### **3. Sector B & C (Exhibit Hall/Ballroom/Riverside)**

1. HVAC plenums will be complete tomorrow in the ballroom. Paint for the ceiling will begin Monday.
2. Glazing is nearly finished along the North side of the ballroom. There are only a few pieces of glass to be put in after work around that area is finished.
3. Roofing for the Riverside Overlook is complete. Fireproofing for underneath this roof is ongoing and will be completed by October 10<sup>th</sup>, whereas fireproofing underneath the overlook will be completed by October 3<sup>rd</sup>.
4. Cobra completed their installation of the coping cap for the expansion joints. The expansion joint are being installed now.
5. Precast installation is complete on the North and West side of the green roof.

6. Escalators #1 has been lifted and set in place. Further installation of the escalator is ongoing.

**4. Sector D & E (Back of House/Storage Area)**

1. Fill for the buttress walls started being brought on site a few weeks ago. The ground level has been filled with all necessary fill. Green roof materials will be placed next followed by the fill to the mezzanine level.
2. Decking on the security office has been completed. Roofing and flashing is ongoing.
3. The freight elevator is scheduled to be delivered to the site in the middle of October.

**5. Work in Existing Ex-Hall/Concessions/Promenade areas**

1. Garco's demo in Concession area A & B is ongoing. Sheeting and taping for the pony walls is ongoing. Drywall is going up for the North walls. Ductwork and fire sprinklers are next for installation.
2. PCI will be complete with framing steel stud walls along the promenade this week.
3. Garco's installation of the expansion joints along the floor of the promenade area is ongoing.