



Construction Meeting Agenda - #51 - October 16th, 2014 **Spokane Convention Center Completion Project**

- **Construction Progress**

1. Site Work/Utilities

1. Bill Simmons has completed the art rail on the Centennial Trail.
2. Stone Creek has completed the water/sewer and stormwater utilities.
3. Energized Electric has installed their light bases on the Division St. hill climb. Garco has graded for the sidewalk that will be poured. Landscape will follow.
4. Centennial Trail Paving will take place tomorrow for the West end by the INB and next Friday for the portion between King Cole Bridge and Division St. The trail will be closed next week between Tuesday and Friday for this work to take place. It will be open by Saturday morning the 25th.
5. The work for the new round-about and double tree loading dock is ongoing. Grading and curbing will take place within the next week and a half. Paving will follow.

2. Sector A (Meeting Rooms)

1. Ceiling rough in for electrical/mechanical trades is almost finished in the lower level meeting room pre-function area. Diffusers and rough-in for the wayfinding monitors will be complete this week.
2. Finish painting is almost complete in the lower level meeting rooms. PCI is installing ceiling grid in the rooms that have been painted.
3. Glazing for the upper level meeting rooms was partially installed. The remaining framing has been installed in this area now and glass install is next.
4. Elevator #2 install is ongoing. This will last through the end of the month. Elevator 1 install will follow.
5. The 3rd planter box was poured last week. The pour for the stairs will occur Monday.
6. Precast panels for Sector A arrived Monday. Install in ongoing from East to West.

3. Sector B & C (Exhibit Hall/Ballroom/Riverside)

1. Glazing at the Ex Hall has been partially delivered. Install will follow.
2. Fireproofing for the Riverside Overlook roof is complete. Intumescent painting is also complete on the tube steel. Finish paint on the columns is ongoing. Framing for the curtain walls will begin tomorrow.
3. Cobra completed their installation of the coping cap for the expansion joints at the existing ex hall roof and Sector B.
4. Escalator #1 install should be complete next week. When Escalator #1 is complete Escalator #2 install will begin.

5. Krueger completed the waterproofing for the Sector C green roof, as well as the water test.
6. Patio walls along the North side of the ballroom are currently being formed. The first section of wall was poured yesterday.

4. Sector D & E (Back of House/Storage Area)

1. Wall fur out and Mechanical/Electrical rough-in is ongoing in the security office.
2. The freight elevator was delivered last week. Install will begin when electrical service is complete.
3. The Division Street Stairs were poured Friday. Structural steel and decking for the stair will be installed next week.

5. Work in Existing Ex-Hall/Concessions/Promenade areas

1. Garco's demo in Concession area A & B is ongoing. Plumbing has cored through the slab for their floor drains. Stud framing has begun.
2. Steel framing for the new bathroom areas has been installed. Wall and soffit demolition is ongoing. Framing will follow next week.