



Construction Meeting Agenda - #52 - October 23rd, 2014 **Spokane Convention Center Completion Project**

- **Construction Progress**

1. Site Work/Utilities

1. The sidewalk and stairs at the Division Street Hill climb were poured on Monday. Land Expressions is installing irrigation and landscaping now.
2. Centennial Trail Paving took place last Friday for the West end by the INB and tomorrow for the portion between King Cole Bridge and Division St. The trail will be closed for this work to be completed. It will be open by Saturday morning.
3. The work for the new round-about and double tree loading dock is ongoing. Grading for the curbing has been completed. Pour for the curb will be placed today. Paving will follow.

2. Sector A (Meeting Rooms)

1. Ceiling rough in for electrical/mechanical trades is almost finished in the lower level meeting room pre-function area. Diffusers and rough-in for the Wayfinding monitors will be complete this week.
2. Finish painting is complete in the lower level meeting rooms. PCI is finished ceiling grid in the rooms that have been painted.
3. Glazing for the upper level meeting rooms was partially installed. The remaining framing has been installed in this area now and glass install is next.
4. Elevator #2 install is ongoing. This will last through the end of the month. Elevator 1 install will follow.
5. The 4th & 5th planter boxes were poured. The pour for the stairs was also completed on Tuesday.
6. Precast panels for Sector A are almost complete. There are just a few panels left to finish off this area.
7. Cobra completed their installation of the coping cap for the expansion joints at the existing ex hall roof and Sector B.

3. Sector B & C (Exhibit Hall/Ballroom/Riverside)

1. Glazing at the Ex Hall has been delivered. Install of the 1st row of glass is nearly complete. The 2nd row install is ongoing and should be done by Friday.
2. Fire control is installing the fire sprinklers for the dry system in the new breezeway ceiling. This will be complete by today.
3. Dupree is installing the Ex Hall operable wall. Framing for this will follow.
4. Finish paint on the Riverside Overlook columns is complete. Framing for the curtain walls has begun on the East wall, moving around to the West.

5. Escalator #1 install should be complete next week. When Escalator #1 is complete Escalator #2 install will begin.
6. Patio walls along the North side of the ballroom are currently being formed. The 2nd section of wall was poured Tuesday.

4. Sector D & E (Back of House/Storage Area)

1. Wall fur out and Mechanical/Electrical rough-in is ongoing in the security office.
2. The freight elevator was delivered. Install will begin when electrical service is complete.
3. The Division Street Stairs were poured last Friday. Structural steel and decking for the stair will be installed on next Wednesday.

5. Work in Existing Ex-Hall/Concessions/Promenade areas

1. Garco's reconstruction in Concession areas A & B is ongoing. Plumbing has cored through the slab for their floor drains. Stud framing is ongoing.
2. Steel framing for the new bathroom areas has been installed. Wall and soffit demolition is complete. Framing is ongoing.