



Construction Meeting Agenda - #59 – December 11th, 2014 **Spokane Convention Center Completion Project**

- Construction Progress

1. Site Work/Utilities

1. The first 2 pours for the pedestrian link under the Riverside Overlook took place this week. The remainder will be poured next week along with the ballroom patio (weather dependent)
2. Irrigation mains and topsoil is progressing down the centennial trail to the west.

2. Sector A (Meeting Rooms)

1. Ceiling Tile is complete in both the Upper & Lower Meeting Rooms. The Prefunction area ceiling hard lid is installed and taped. Painting has been completed up to the escalators. The remaining painting will occur on Monday.
2. Carpet has been placed in the Lower Meeting Rooms. Carpet install is ongoing in the Upper Meeting Rooms. Carpet for the promenade will begin Saturday.
3. Window Shades install is ongoing in the Upper Meeting Rooms.
4. Countertop, toilets, and sink install is finished in the bathrooms. Toilet partitions have been installed.
5. Beauty cap install is ongoing along the Upper Meeting Rooms glass. Coping cap will follow.
6. Escalator #2 install is complete. Inspection will occur next Wednesday.
7. Stone Creek has completed the trench drain at base of Riverside Steps. The pour for the sidewalk over the drain will be next week.
8. Krueger is installing insulation and pavers along terrace portion of the green roof.
9. Marlin's glass rail is being installed along the terrace roof.
10. PCI is currently installing the wood wall paneling along the outside of the Lower Meeting Rooms. This will be complete by mid next week.
11. Carpet install in the prefunction area will begin Monday and move from West to East.

3. Sector B & C (Exhibit Hall/Ballroom/Riverside)

1. Spilker's construction of the new operable wall pocket is complete. Drywall and taping have also been completed above the CMU. Painting to follow.
2. Sheetrock installation is ongoing on the Riverside Hall walls. Framing for the soffits is complete and taping is ongoing. Painting to occur on Saturday.
3. Trims for mechanical and electrical devices have been installed in the Lower Overlook. Scaffolding was removed this week.
4. Glazing install along the Overlook is nearly complete. The remaining glass will be installed Saturday. Structural caulking of the vertical mullions is starting today.

5. The isolation membrane for the new exhibit hall topping slab is complete. The topping slab pour was completed yesterday.
6. Carpet install is ongoing in the Riverside Hall. Remaining carpet for this area will begin Tuesday.
7. Garco's install of the Terrazzo Stairs will begin today on the Meeting Room Stairway.
8. Glazing at the radius wall is ongoing.

4. Sector D & E (Back of House/Storage Area)

1. Ceiling grid has been installed in the security office and electrical rough-in is ongoing. Ceiling tile to follow.
2. Kone's work on the Freight Elevator is ongoing. Final inspection will take place 12-19
3. Install of the guardrail along the Loading Dock is ongoing.

5. Work in Existing Ex-Hall/Concessions/Promenade areas

1. Garco's reconstruction in Concession areas A & B is ongoing. Stud framing is complete. Drywall & taping will be completed today in A. Plumbing rough-in in the wall in B is ongoing.
2. Wall framing has been installed in the new Riverside Women's Restroom; ceiling framing is finished. Electrical rough-in is ongoing in the ceiling. Plumbing rough-in is complete. Drywall install will begin on Saturday.
3. Finish drywall & tape are complete on the South wall of the Promenade, and painting of the South wall is ongoing.