



Construction Meeting Agenda - #60 - December 18th, 2014 **Spokane Convention Center Completion Project**

- **Safety**

Mike Gamble to Discuss

- **Construction Progress**

1. Site Work/Utilities

1. Another portion of the pedestrian link is being poured today. The ballroom patios were poured earlier this week.
2. Irrigation mains and topsoil is progressing down the centennial trail to the west. They are currently finished up to the Meeting Rooms.

2. Sector A (Meeting Rooms)

1. The Prefunction area ceiling hard lid is taped. Painting has been completed up to the escalators.
2. Carpet has been placed in the Lower Meeting Rooms. Carpet install is also completed in the Upper Meeting Rooms. Carpet for the promenade is nearly complete.
3. Window Shades install is complete in the Upper Meeting Rooms.
4. Countertop, toilets, and sink install is finished in the bathrooms. Toilet partitions have been installed.
5. Beauty cap install is ongoing along the Upper Meeting Rooms glass. There are just a few pieces left to install.
6. Escalator #2 install is complete.
7. The pour for the sidewalks and patios on the West end were completed Tuesday.
8. Krueger is installing insulation and pavers along terrace portion of the green roof.
9. Marlin's glass rail is installed along the terrace roof.
10. PCI has finished installing the wood wall paneling along the outside of the Lower Meeting Rooms.
11. Carpet install in the Prefunction area is ongoing moving from West to East.
12. Waterproofing the planters along the green roof and Riverside steps has been completed.

3. Sector B & C (Exhibit Hall/Ballroom/Riverside)

1. Taping and painting of the Riverside Hall walls occurred Saturday.
2. Glazing install along the Overlook is complete. Structural caulking of the vertical mullions is ongoing.
3. The new exhibit hall topping slab is complete and sealed.

4. Carpet install is ongoing in the Riverside Hall.
5. Garco's install of the Terrazzo Stairs is ongoing on the Meeting Room Stairway. The landing has to be placed, followed by the Overlook Stairway.
6. Glazing at the radius wall is ongoing.

4. Sector D & E (Back of House/Storage Area)

1. Electrical rough-in in the security office is complete. Ceiling tile has also been completed.
2. Kone's work on the Freight Elevator is nearly completed.
3. Install of the guardrail along the Loading Dock is ongoing.

5. Work in Existing Ex-Hall/Concessions/Promenade areas

1. Garco's reconstruction in Concession areas A & B is ongoing. Drywall & taping is completed in A & B. Electrical rough-in in the ceiling in B is ongoing.
2. Wall framing has been installed in the new Riverside Women's Restroom; ceiling framing is finished. Electrical & plumbing rough-in is complete. Drywall & taping install has been completed. Painting to follow.
3. Cobra is currently installing the Metal Panel 2 on the outside of the Upper Meeting Rooms. This should be complete by tomorrow.