



## **Construction Meeting Agenda - #62 - December 30<sup>th</sup>, 2014** **Spokane Convention Center Completion Project**

### - **Construction Progress**

#### **1. Site Work/Utilities**

1. The West End soil has been spread and graded for landscaping.

#### **2. Sector A (Meeting Rooms)**

1. The remaining portion of the Prefunction Lobby Ceiling will be painted next week.
2. Carpet is complete around the Prefunction Lobby. The remaining walk-off mat in the vestibule should be installed by the end of the week.
3. Beauty cap install is ongoing along the Upper Meeting Rooms glass. There are just a few pieces left to install. This will take place next week.
4. Krueger is complete with insulation and pavers along terrace portion of the green roof. These do not call for a sealant.
5. Marlin's glass rail is installed & lighted along the terrace roof. They are currently working on the glass railing for the overlook. This glass has been ordered.
6. Stainless steel base install along the outside of the Lower Meeting Rooms is ongoing.
7. Waterproofing and fill of soil for the planters along the green roof and Riverside steps has been completed.

#### **3. Sector B & C (Exhibit Hall/Ballroom/Riverside)**

1. Structural caulking of the vertical mullions on the Overlook glazing is nearly complete. This will be complete by tomorrow.
2. Carpet install is ongoing in the Riverside Hall. This should be complete by the end of the day.
3. Garco's install of the Terrazzo Stairs for the Centennial Stairway is nearly complete. Just the landing and a couple treads is left to be installed today. This will be followed by the Overlook Stairway.
4. Glazing at the radius wall is ongoing. There are a few pieces left to be installed.
5. The new Ex Hall operable wall was painted last week.
6. PCI is taping the Ballroom Prefunction Lobby Ceiling. This should be complete by the end of the week. Painting to follow.
7. PCI's install of the Acoustical Wood Paneling outside the Ballroom is ongoing. As painting of the ceiling moves along, PCI will follow behind with their install.
8. Install of the Linear Metal Ceiling in the Ballroom is ongoing. Once the light bar mounts are installed this will be completed. Light bar mounts will be installed today.
9. Kone's install of Escalator & Elevator 1 are ongoing.

#### **4. Sector D & E (Back of House/Storage Area)**

1. Kone's work on the Freight Elevator is nearly completed.
2. Install of the guardrail along the Loading Dock is ongoing. The remaining sleeves for the guardrail will be onsite today so this can be completed.
3. The handrails for the DOT stairs are in fabrication. These will be delivered to the site on Friday.

**5. Work in Existing Ex-Hall/Concessions/Promenade areas**

1. Garco's reconstruction in Concession areas A & B is ongoing. Drywall & taping is completed in A & B. Electrical & Mechanical rough-in in the ceiling in B is ongoing. Waiting on the dishwasher information. PCI will begin install of the ceiling grids tomorrow.
2. Drywall & taping install has been completed in the new Riverside Women's Restroom. Painting is also complete. Wall and floor tile install to begin tomorrow or Friday.
3. Cobra's trim on the upper portion of the metal panels on the outside of the Upper Meeting Rooms is ongoing pending approval. Stainless Steel Base install is also ongoing.