



## **Construction Meeting Agenda - #63 - January 8<sup>th</sup>, 2015** **Spokane Convention Center Completion Project**

### **- Construction Progress**

#### **1. Sector A (Meeting Rooms)**

1. The remaining portion of the Prefunction Lobby Ceiling has been painted.
2. Carpet is complete around the Prefunction Lobby. The remaining walk-off mat in the vestibule has also been installed.
3. Beauty cap install is ongoing along the Upper Meeting Rooms glass. There are just a few pieces left to install. This will be completed today.
4. Marlin is currently working on the glass railing for the Overlook area. This glass has been ordered. More has been delivered to the site and will be installed today.
5. Stainless steel base install along the outside of the Lower Meeting Rooms is ongoing. Just a portion of the Prefunction Lobby remains to be installed.

#### **2. Sector B & C (Exhibit Hall/Ballroom/Riverside)**

1. Structural caulking of the vertical mullions on the Overlook glazing is complete. A few glass panels, along the bottom North face of the Overlook, will be changed out due to the difference in color.
2. Carpet install is complete in the Riverside Hall. There is just a little carpet left to be installed in the Overlook. This remaining portion will be completed today.
3. Garco's install of the Terrazzo Stairs for the Centennial & Overlook Stairway is complete. Just grouting for the treads of all stairs needs to be completed.
4. Glazing at the radius wall is ongoing. There are a few pieces left to be installed.
5. PCI has completed taping the Ballroom Prefunction Lobby Ceiling. Painting of the ceiling is also complete.
6. PCI's install of the Acoustical Wood Paneling outside the Ballroom is ongoing. This will be completed by the end of next week.
7. Install of the Linear Metal Ceiling in the Ballroom is ongoing. This will be completed once the operable walls are installed. These will be started on Monday.
8. Kone's install of Escalator & Elevator 1 are ongoing.
9. Dan Silver is currently installing the Mecho-Shades in the Ex Hall. The shades will all be hung today, and fully motorized by the end of next week.
10. Install of the Wheatboard panels in the Riverside Hall is ongoing. This will be complete by Monday.
11. Install of the Swisspearl panels in the Ballroom has begun today. This will last a couple weeks.

#### **3. Sector D & E (Back of House/Storage Area)**

1. Kone's work on the Freight Elevator is nearly completed.
2. Install of the guardrail along the Loading Dock is ongoing. This will be finished today.
3. The handrails for the DOT stairs are onsite. This will be completed soon.
4. Install of the Louvers along the Mezzanine level is ongoing. This will be completed today.

**4. Work in Existing Ex-Hall/Concessions/Promenade areas**

1. Garco's reconstruction in Concession areas A & B is ongoing. Electrical & Mechanical rough-in in the ceiling in B is ongoing. PCI has completed install of the ceiling grids in both. FRP has also been installed in each room.
2. Wall and floor tile install in the new Riverside Women's Restroom is ongoing. Tile install will be complete Monday, and grouting will be complete by Tuesday.
3. Cobra's trim on the upper portion of the metal panels on the outside of the Upper Meeting Rooms is ongoing pending approval.
4. The stainless steel caps for the pony walls in the promenade have been installed. Stainless Steel Base install also has been completed.
5. New carpet install in the existing Promenade is ongoing. This will be completed by Monday.