

Worthy Convention Hotel

Construction Timeline

Tuesday, August 13, 2013	PFD Board Meeting - to approve Joint Develop Agreement
Wednesday, August 14, 2013	secure the site/fence goes up around entire block move in construction equipment remove PFD equipment begin demolition as needed
Thursday, August 15, 2013	dig exploration holes (1 day)
Monday, August 19, 2013	begin Site Excavation (6 weeks) submit plans to the building department/footings and foundation
Monday August 26, 2013	begin foundation and footings for the hotel (12 weeks)
September 2013	continue site excavation and footing installation
October 2013	installation of site utilities begin perimeter wall installation
November 2013	begin footings for ballroom/center section
December 2013	begin shear wall construction
January 2014	begin foundation for garage
February 2014	move in crane
March 2014	begin erecting hotel lower levels (6 weeks)
April 2014	begin erecting hotel tower (16 weeks) begin garage construction (30 weeks)
May 2014	begin interior build out of hotel lower levels and guest rooms
June 2014	begin hotel façade on lower levels
September 2014	begin erecting ballroom/center section begin roofing the hotel tower building
November 2014	soft/partial opening of garage to public (300+ spaces)
December 2014 - June 2015	interior build out continues
July 2015	Hotel Soft Opening - target date